


Construction timelines - ALL contractors need to ensure they keep to the times allocated		UPDATED ON 0000000																																																
		OCTOBER							OCTOBER							OCTOBER							OCTOBER							NOVEMBER							NOVEMBER							DECEMBER						
No	VO	1	2	3	6	7	8	9	10	13	14	15	16	17	20	21	22	23	24	27	28	29	30	31	3	4	5	6	7	10	11	12	13	14	17	18	19	20	21	24	25	26	27	28	1	2	3	4	5	8
1	VO 1	Pool construction - Brickwork/ depth to be 1500MM pipework																																																
1	VO 2	PLUMBER - 1ST FLOOR - Chase & all 1st fixes																																																
GF	VO 2	PLUMBER - GROUND FLOOR - Chase & all 1st fixes																																																
2	VO 3	ELECTRICAL: 1ST FLOOR - CHASE - & ALL 1ST FIXES.																																																
GF	VO 3	ELECTRICAL: GROUND FLOOR - CHASE - ALL 1ST FIX.																																																
3	VO 18	BUILDING 1ST FLOOR MAIN BEDROOM																																																
G/F	VO 18	BUILDING GROUND FLOOR DOORS / FRAMES / CHASE																																																
4	VO 5	GAS - do installation and check all pipework to points																																																
5	VO 7	PAINTING - EXTERNAL - P/wash/crack/ prime & Dp mould.																																																
6	VO 7	PAINTING - INTERNAL 1ST FLOOR crack repairs & prime .																																																
G/F	VO 7	PAINTING - INTERNAL G / F crack repairs & prime .																																																
7	VO 14	ALUM: GATES: Measure Manufact & Install.																																																
8	VO 14	ALUM: CLADDING - Measure Manufact & Install.																																																
9	TILES	TILING - PATIO / POOL / BATHROOMS																																																
10	DIR	FLOOR FINISH FIRST FLOOR COMPLETE																																																
?		TOPS FITTED TO ALL UNITS AS SHOWN																																																
11	VO 17	FITTINGS - KITCHEN / M/BED + 4TH BED 2# BATHROOMS																																																
G/F	VO 17	FITTINGS - KITCHEN / BED 2 + 3TH 2# BATHROOMS																																																
12	VO 8	DECK / PERGOLA -																																																
13	VO 19	TOPS - TO ALL AREAS IBRAAI																																																
14	VO 4	SOLAR - - 5Kw No Panels system approved																																																
15	VO 9	LANDSCAPING - ALL AREAS -																																																
16	VO 21	GLASS SCREENS - POOL																																																
17	VO 15	GLASS SCREENS SHOWERS																																																
18	STAIRS	STAIRCASE - INSTALL COMPLETE																																																
19	VO 22	GLASS SCREENS - STAIRCASE																																																
20	VO 11	A/C UNITS TO 2# BEDROOMS																																																
21	VO 6	BLINDS - PVC AND OTHERS.																																																
22	VO 25	WATER PURIFIERS																																																
23	CBP	PROFESSIONAL CLEAN																																																
24	VO 24	S/STEEL BALUSTRADES TO 2ND FRONT DOOR																																																
25	D	Decals to kitchen & front doors																																																
26	S	SECURITY INSTALLATION																																																
27	K	SKIRTINGS / PAINTING																																																

SITE MEETING HELD ON WEDNESDAY 1ST OCTOBER - TIMELINES WERE DISCUSSED AND PROGRAM DISCUSSED WITH ALL - ALL IN AGREEMENT WITH DATES FOR THEIR SPECIFIC WORK AREAS AGREED.

IT WILL BE THE RESPONSIBILITY OF EACH SERVICE PROVIDER TO ENSURE THEY STICK TO THE TIMES LINE PROVIDED - IF RUNNING BEHIND - YOU MUST INTRODUCE MEASURES ON YOUR SIDE TO MAKE UP THE TIME -

THE TIME FOR THIS PROJECT IS TOO SHORT FOR ANY TRADE TO FALL BEHIND - THAT WILL AFFECT MANY OTHER TRADES FOLLOWING BEHIND TO KEEP TO THEIR TIMELINE.

NO	NOTES:
1	REVISED SCHEDULE dated 6TH NOVEMBER - WE HAVE 16# WORKING DAYS LEFT
2	REVISED SCHEDULE UPDATED - 3RD OCTOBER - POLICE CLEARANCE - TEMP POWER SUPPLY BOARD - POOL / PLUMBER / ELECTRICAL CHASING URGENTLY NEEDED TO COMMENCE.
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	



**CONTRACTORS BEHIND SCHEDULE.**

